



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las CrucesLease No. LC-033706(b)

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

| | | | |
|--|---|--|--|
| NOTICE OF INTENTION TO DRILL | | SUBSEQUENT REPORT OF WATER SHUT-OFF | |
| NOTICE OF INTENTION TO CHANGE PLANS | | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING | |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | X | SUBSEQUENT REPORT OF ALTERING CASING | |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | X | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR | |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | | SUBSEQUENT REPORT OF ABANDONMENT | |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | | SUPPLEMENTARY WELL HISTORY | |
| NOTICE OF INTENTION TO ABANDON WELL | | | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

C. P. Falby "b"
Lease No. 41697TEXACO Inc. P. O. Box 728
Hobbs, New Mexico July 12, 1962Well No. 1 is located 660 ft. from N line and 660 ft. from E line of sec. 8

NE 1/4, SW 1/4, Sec. 8 22-S 37-E NMPM
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Eumont-Oil Lea New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3422 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Commenced Drilling 4:30 p.m. June 19, 1962

Ran 3178' of 4 1/2" liner cemented at 6549' and hung in 7" casing at 3371'. Cement bottom liner with 100 sx regular neat. Plug at 6514'. Job complete 9:45 a.m. July 5, 1962. Ran RTTS tool cement at 3282'. Squeeze stage 1 top of liner with 100 sx regular neat. Failed to squeeze. Squeeze stage 2 with 100 sx regular neat. Maximum pressure 2000#. Rev out 10 sx cement, left 24 sx cement in 7" casing and 66 sx in formation. Job complete 11:30 p.m. July 5, 1962.

DOC top of liner 3277' to 3371'. Tested casing 1500# from 4 to 4:30 a.m. July 9, 1962. Tested O.K. Job complete 4:30 a.m. July 9, 1962.

The proposed plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.Address P. O. Box 728Hobbs, New MexicoJ. G. Blevins, Jr.By H. J. McTitle Assistant District Superintendent