



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **LAS CRUCES**Lease No. **033706 (b)**

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

| | | |
|--|--|----------|
| NOTICE OF INTENTION TO DRILL | SUBSEQUENT REPORT OF WATER SHUT-OFF | X |
| NOTICE OF INTENTION TO CHANGE PLANS | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING | |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | SUBSEQUENT REPORT OF ALTERING CASING | |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR | |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | SUBSEQUENT REPORT OF ABANDONMENT | |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | SUPPLEMENTARY WELL HISTORY | |
| NOTICE OF INTENTION TO ABANDON WELL | | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. **41697**
C. P. Falby (b)**TEXACO Inc., P.O. Box 352**
Midland, Texas**November 29**, 19**60**Well No. **4** is located **1980** ft. from **N** line and **660** ft. from **W** line of sec. **8****NW/4 SW/4 Sec. 8****T-22-S****R-37-E****NMPM**Triple: **Drinkard (oil)**
Pearson Shelly (oil)
Emont (oil)

(Twp.)

(Range)

(Meridian)

Lee

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is **3428** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - **6549'****7-5/8" O.D. casing set at 3934'**Ran **2689'** of **4-1/2" O.D. liner, 9.50 Lb, J-55, 8-R**, and hung in **7-5/8" O.D. casing** at **3849'**, cemented at **6549'** with **200 sx 4 1/2 Gal. plug** at **6426'**. Squeeze top of liner with **200 sx regular**. Job complete **6:40 A.M. November 26, 1960**.Tested top of **4-1/2" O.D. liner** for 30 minutes with **1500 PSI** from **11:15 to 11:45 A.M. November 28, 1960**. Tested O.K. Tested **4-1/2" O.D. liner (bottom)** for 30 minutes with **1500 PSI** from **12:30 to 1:00 A.M. November 29, 1960**. Tested O.K. Drilled cement plug and re-tested for 30 minutes with **1500 PSI** from **3:00 to 3:30 A.M. November 29, 1960**. Tested O.K. Job complete **3:30 A.M. November 29, 1960**.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **TEXACO Inc.**Address **P. O. Box 352****W. B. Hubbard****Midland, Texas**By Title **Assistant District Superintendent**