



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces

Lease No. LC-03306(a)

Unit HOBBS OFFICE 000

1961 JUN 14 PM 12 54

SUNDRY NOTICES AND REPORTS ON WELLS

| | | |
|---|---|----------|
| NOTICE OF INTENTION TO DRILL..... | SUBSEQUENT REPORT OF WATER SHUT-OFF..... | <u>X</u> |
| NOTICE OF INTENTION TO CHANGE PLANS..... | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... | |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF..... | SUBSEQUENT REPORT OF ALTERING CASING..... | |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR..... | |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE..... | SUBSEQUENT REPORT OF ABANDONMENT..... | |
| NOTICE OF INTENTION TO PULL OR ALTER CASING..... | SUPPLEMENTARY WELL HISTORY..... | |
| NOTICE OF INTENTION TO ABANDON WELL..... | | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 41697 June 13, 1961
C. P. Falby (a)

Well No. 4 is located 1980 ft. from N line and 660 ft. from W line of sec. 8

SW/4 NW/4, Sec. 8 T-22-S R-27-E NMPM
($\frac{1}{4}$ Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Triple: Eumont, Drinkard Lea New Mexico
(Field) (County or Subdivision) (State or Territory)
Penrose - Skelly

The elevation of the derrick floor above sea level is 3430 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 6554'
7-5/8" O.D. Casing set at 3943'

Ran 2673' of 4-1/2" O.D. liner, 9.50#, J-55, 8-R, and cemented at 6554' (hung in 7-5/8" casing at 3883'). Top of liner cemented with 200 sx regular, bottom of liner with 200 sx Neat. Plug at 6524'. Job complete 4:30 P.M. June 11, 1961.

Tested top of 4-1/2" liner for 30 minutes with 1000 psi from 5 to 5:30 P.M. June 12, 1961. Tested OK. Tested bottom of liner for 30 minutes with 1000 psi from 7:30 to 8 P.M. June 12, 1961. Tested OK. Drilled cement plug and retested for 30 minutes with 1000 psi from 10 to 10:30 P.M. June 12, 1961. Tested OK. Job complete 10:30 PM June 12, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P. O. Box 728

Hobbs, New Mexico

J. G. Blevins, Jr.

By [Signature]
Title Assistant District Superintendent