

This form is not to
be used for reporting
packer leakage tests
in Northwest New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Exxon Corporation			Lease J.L. Greenwood			Well No. 13	
LOCATION OF WELL	Unit L	Sec. 9	Twp. 22-S	Rge. 37-E	County Lea		
	NAME OF RESERVOIR OR POOL		TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. FLOW, ART LIFT	PROD. MEDIUM (Tbg or Csg)	CHOKE SIZE	
Upper Compl.	Blinebry - Tubb		Gas	Flow	Csg.	--	
Lower Compl.	Brunson - Fusselman		Oil	Pump	Tbg.	Open	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 12:00 p.m. 8/25/85

Well opened at (hour, date): 12:00 p.m. 8/26/85

	Upper Completion	Lower Completion
Indicate by (X) the zone producing		X
Pressure at beginning of test	300	200
Stabilized? (Yes or No)	Yes	No
Maximum pressure during test	300	200
Minimum pressure during test	300	0
Pressure at conclusion of test	300	0
Pressure change during test (Maximum minus Minimum)	0	200
Was pressure change an increase or a decrease?	--	(-)

Well closed at (hour, date): 12:00 p.m. 8/27/85

Oil Production During Test: <u>2</u> bbls; Grav. <u>39.0</u>	Total Time On Production <u>24</u>	Gas Production During Test <u>.446</u> MCF; GOR <u>223</u>
---	---------------------------------------	---

Remarks: _____

(Continue on reverse side)

FLOW TEST NO. 2

Well opened at (hour, date):	12:00 p.m. 8/28/85	Upper Completion	Lower Completion
Indicate by (X) the zone producing		X	
Pressure at beginning of test		300	200
Stabilized? (Yes or No)		Yes	No
Maximum pressure during test		300	300
Minimum pressure during test		200	200
Pressure at conclusion of test		200	300
Pressure change during test (Maximum minus Minimum)		100	100
Was pressure change an increase or a decrease?		(-)	(+)
Well closed at (hour, date):	12:00 p.m. 8/29/85	Total Time On Production	24 hrs.
Oil Production During Test:	0 bbls; Grav.	Gas Production During Test	97 MCF; GOR 0
Remarks:			

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved SEP 24 1985 19
New Mexico Oil Conservation Division

By ORIGINAL SIGNED BY [Signature]
District Operations Superintendent
Title _____

Operator Exxon Corporation
By E.L. McBee
Title District Operations Superintendent
Date 9/17/85

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with deadweight tester at least twice, once at the beginning and once at the end, of each flow test.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Division on Southeast New Mexico Packer Leakage Test Form Revised 11-01-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If a pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

SEP 23 1985

C.C.D.
HOBBS OFFICE