

BRUNSON ARGO #10 (contd)

- 11/22/94** **On location - held safety mtg. Unlatch On/Off tool & POOH w/3-1/2" tbg & lay down. Rig to run 2-3/4" tbg. RIH w/On/Off tool, 169 jts 2-3/8" tbg, 1-10' sub, 1-8' sub, and 2-4' subs. RU kill truck and circ. 90 bbl 3% KCl down tbg. Latch up On/Off tool & set 14 pts down on packer. Pressure annulus to 500 psi. Rig down kill truck. ND BOP. NU wellhead. RU swab & swab tbg down to 4700. Rig down swab. RU slick line truck and attempt to fish 'DD' plug. We were able to equalize pressure below plug, but were unable to fish plug. Fluid level rose to 3500' during this time. Rig flow line to stack pack and open well to production.**
- 11/23/94** **On location - held safety mtg. RIH w/jars and pulling tool. Latched onto plug and pulled out of hole. Rig down slick line truck. RU swab & swab to 4700'; well began to flow to swab tank. RU flow line to stack pack. Returned well to production. Rig down pulling unit. Move off location.**