

Brunson-Argo No. 5

C-103

Page 2

2/10/97 Swabbed well down. Released packer and POOH. RIH with retrievable bridge and set at 5050 ft. Perf Paddock from 5012' - 5019' with 1 shot per foot (8 shots). RIH with packer and set at 4946 ft. Swabbed well dry.

2/11/97 Acidized perms 5012' - 5019' with 1000 gal 15% HCl. RU swab and kicked well off flowing.

2/12/97 Killed well with 10 lb/gal brine. Released packer, retrieved bridge plug and POOH. RIH with 2-3/8" tubing for production. RU swab. Made 6 swab runs and well kicked off flowing, TP 70 psi, CP 480 psi. Put on production.

JJ/mjl

brargo5.103