

- 5/9/97 POOH with tubing and packer. RU wireline truck. Perforated Upper Paddock with 1 shot per foot as follows: 5001' to 5021' (20 shots) and 5041' to 5048' (7 shots). RIH with retrievable bridge plug and packer. Set RBP at 5060', set packer at 4975'. Acidized perfs 5001' to 5048' with 2,500 gals 15% NeFe HCl. RU swab and swabbed back 62 bbls load water.
- 5/10/97 SITP 950 psi. Killed well, released packer, retrieved bridge plug and POOH. RIH with 173 jts 2 3/8" tubing, set at 5169'. RU swab. Made 10 runs and well kicked off flowing. Put on production.