

- 6-8-79 Tagged fill at 6559'. Pulled and laid down 2-7/8" tbg. By Technical Survey, frac went 6450-58'. Ran 5-1/2" pkr., 204 jts. 6344' 2-3/8" tbg. and set at 6357'; SN at 6356'.
- 6-9-79 Cut paraffin. Swabbed 5 hrs. 37 BLW with 1089 BLW to recover. FL at 2400' to 3600' at end of swab. No gas.
- 6-11-79 Swabbed 8 hrs. 75 BLW, 1014 bbls. to go. FL 3600-4800'. Trace oil. Small show of gas. 12 hrs. TP-400#.
- 6-12-79 Swabbed 10 hrs. 16 BLW and 998 BLW to recover. FL 4800'. SN @ 6356'. Trace oil. Small gas. Shut in 12 hrs., TP-300#
- 6-13-79 Swabbed 1 hr. 0 BO & 0 BW. FL 100' off SN (6356'). 21 hr. shut in TP-300#. Released unit.
- 6-14-79 Connected up rollo. No flow.
- 6-16-79 SI 24 hrs. TP 200#.
- 6-17-79 48 hrs. SITP 280#.
- 6-18-79 72 hrs. shut in. TP-290#.
- 6-19-79 Opened Well - No Flow.
- 6-20-79 No flow.
- 6-21-79 SI 16 hrs. TP-50#. Testing  
to
- 6-27-79 Shut in TP-60#. LAST REPORT