

DAILY DRILLING REPORT

S. E. LONG #2

S. E. LONG #2, Penrose-Skelley-Paddock Fld, Lea Co, N.M. OBJECTIVE: Reenter Paddock perf additional pay, stimulate and test for bore hole commingling.

AFE 9757 - Mobil Intr .84375% - Est Cost \$4600.

6/10/69 6545 TD.

MIRU X-Pert Well Serv DD unit, P & warehoused rods & pump, pull 2-3/8 tbg, RU Mapole drlg bailer, drilled & shoved CIBP 4025 to 5175. SD for nite.

S. E. LONG #2, 6545 TD.

6/11 Ran 6-1/8 bit & 7" csg scraper on 2-3/8 tbg to 5153, Western Co attempted to load hole w/ 200 BLO, then spotted 500 gals of 15% NE acid @ 5153, POH, Welex perf 7" csg in the Paddock @ 4977; 81; 85; 88; 95; 99; 5005; 11; 14; 17; 22; 27; 32; 36; 42; 51; 62; 68; 75; + 5084 w/ 1 JSPF, total 20 holes, ran 7" Guib pkr on tbg to 4932. SD for nite.

S. E. LONG #2, 6545 TD.

6/12 Western Co treated Paddock perfs w/ 3500 gals 15% NE acid w/silt suspending agent using 600# graded rock salt in 3 stages, TTP 2500, rate 6.1 BPM, ISIP vac, job compl 10:30 a.m. 6/11/69, S&F 35 BLO + 9 BNO + 20 BAW/6 hrs on 24/64 ck, TP 65, S/O 85% AW. SD for nite. - 76 BAW + 36 BLSW.

S. E. LONG #2, 6545 TD.

6/13 SI 11 hrs TP 825, CP 600, bled TP to zero, bled CP to zero, POH w/ tbg & pkr, reran same, set end of tbg @ 4974, pkr @ 4902, tested tbg in hole to 4000# while running found several tbg leaks. SD for nite.

S. E. LONG #2, 6545 TD

6/14 Bled off TP, remove BOP, inst wellhead then F1 33 BAW in 7-1/2 hrs on 24/64 ck, TP 50#, SI for nite. - 43 BAW + 36 BLSW to rec.

6/16 6545 TD, Paddock Perfs (4977-5150)

SI 14 hrs TP 775#, F1 3 BNO + 37 BAW/10 hrs on 48/64 ck, TP 50#, L hr F1 4 Bbbs fluid, S/O tr of oil, SI 14 hrs, TP 775#, F1 17 BNO + 6 BAW + 13 BLSW/10 hrs on 48/64 ck, TP 50#, L hr flow 2 Bbbs S/O 54% LSW.

- 23 BLSW to rec.

S. E. LONG #2, 6545 TD, Paddock Perfs (4977-5150)

6/17 SI 14 hrs TP 750#, F1 13 BNO + 17 BLSW/10 hrs on 48/64 ck, TP 40#, F1 2 Bbbs, L hr S/O 60% LW.

- 6 BLSW to rec.

S. E. LONG #2, 6545 TD, Paddock Perfs 4977-5150)

6/18 SI 14 hrs, TP 750#, F1 9 BNO + 5 BLSW + 7 BSW/10 hrs on 48/64 ck, TP 40#, L hr F1 1 Bbl, S/O 60% wtr, SI for nite.

S. E. LONG #2, 6545 TD, Paddock Perfs 4977-5150)

6/19 SI 14 hrs, TP 750#, released X-pert Well Service DD Unit and release well to production at 7:00 A.M. 6/18/69.

Install intermitter and prep to test.