

Place Hobbs, N. M.
Date 10-6-45

D	C	B	A
E	F	G	H
L	K	J	I
M	N	O	P

Glenn Staley
Proration Office
Hobbs, New Mexico.

Designate UNIT well is located in
B

NOTICE OF COMPLETION OF: (Lease) H. G. Penrose Well No. 1
1980 feet from B line: 650 feet from B line; S.T. & R
Sec. 13, T-22-S, R-17-E.

DATE STARTED 5-13-45
DATE COMPLETED 10-5-45
ELEVATION 3349
TOTAL DEPTH S.L.M. 5318' completion, 6592' total
CABLE TOOLS _____ ROTARY TOOLS X

CASING RECORD

SIZE	<u>13-3/8"</u>	DEPTH	<u>349'</u>	SAX CEMENT	<u>270</u>
SIZE	<u>8-5/8"</u>	DEPTH	<u>2820'</u>	SAX CEMENT	<u>1750</u>
SIZE	<u>5 1/2"</u>	DEPTH	<u>8595'</u>	SAX CEMENT	<u>800</u>

TUBING RECORD

SIZE 2 1/2" DEPTH 5117' to pump
Perforations at
5118 to 5121'

ACID RECORD

NO. GALS	<u>2000</u>	<u>(5250 to 5300')</u>	NO. BTS.	_____
NO. GALS	<u>2000</u>	<u>(5200 to 5225')</u>	NO. BTS.	_____
NO. GALS	<u>2000</u>	<u>(5155 to 5180')</u>	NO. BTS.	_____
	<u>2000</u>	<u>(5080 to 5100')</u>		
	<u>8000</u>	<u>(5080 to 5225')</u>		

FORMATION TOPS

	Anhydrite	<u>1175' (Driller)</u>
	Top Salt	_____
	Base Salt	<u>2440'</u>
Top Yates	XXXXXX	<u>2560'</u>
Top San Andres	XXXXXXXX	<u>3910'</u>
Top San Angelo	XXXXXXXX	<u>5115'</u>
Top Clear Fork	XXXXXXXX	<u>5500'</u>
Top Tub Sand	XXXXXX	<u>6020'</u>

----- 5318' - pay

Initial Production Test _____ Pumping X Flowing _____
Test After Acid or Shot Pumped from 3:00 p.m. 10-5-45 to 3:00 p.m. 10-6-45.
Made 100 bbl. water and 20 bbl. oil.
Initial GAS VOLUME Insufficient to measure

SCHEDULE NO. _____ DATE _____

PIPE LINE TAKING OIL Texas-New Mexico Pipe Line Company

REMARKS Drilled to 6592', plugged back to 5318', perforations from 5080 to 5100', 5135 to 5180', 5200 to 5225' and 5250 to 5300' COMPANY Humble Oil and Refining Company
SIGNED BY: COPY ORIGINAL O. L. FURSE