II

NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING	REPORT ON RESULT OF TEST	REPORT ON
DRILLING OPERATIONS	OF CASING SHUT-OFF	REPAIRING WELL
REPORT ON RESULT	REPORT ON RECOMPLETION	REPORT ON
OF PLUGGING WELL	OPERATION	(Other) INSTALLING PUMPING UNIT

March 3, 1953 Hobbd, New Mexico (Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation (Company or Operator)	R. E. Cole				
DA&S	, Well No				
(Contractor) T 22-9 R 37-E NMPM Brunson	Pool,County.				
The Dates of this work were as folows: January 30 - February 17, 1953					

Notice of intention to do the work (was) **December 18, 1952**, 19...., (Cross out incorrect words)

and approval of the proposed plan (was) pressure obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Installed Dempsey retrievable pump driven by a Manton Gaulin Series 200 Triplex power unit w/40 HP electric motor. Han 257 joints 8050' of 2-3/8" tubing. Han 319 joints 7901' of 1" Regular CN Steel line parallel to tubing from top of pump cavity to surface. Tubing set at 8061', perferations 7996'-7999'. Top of pump cavity at 7910', bettom of cavity 7930'. Standing valve in bottom of pump cavity at 7930'. Han pump and rods.

RESULTS: Pumped On Oil Conservation Commission Test 13 bbls oil 3 bbls water thru tubing in 24 hours, 11 x 60" SPM. Fermation gas volume TSTM. GOR none. Average daily production for January 1953 6 bbls oil 4 bbls water. Allowable before installing pumping equipment 11 bodd. Allowable after installing pumping equipment 13 bodd.

Witnessed by	Gulf Oil	(Company)	Drilling Foreman (Title)
Approved: OIL CONSERVATION COMMISSION Not Muchough (Name)		to the best of my knowledge Name	nesheron I corporation
(Title)	(Date)	Address	7, Hobbs, New Mexico