

DRILL STEM TEST

- 3-24-48 Halliburton took Drill Stem Test in Clear Fork Formation 5453' to 5560'. 3-1/2" drill pipe. 3/32" top and bottom chokes. Tool open one hour. Gas in 3-1/2 minutes. Did not flow. Recovered 700' gas cut mud. 15 minutes BHP buildup 1850#.
- 3-25-48 Took Halliburton Drill Stem Test in Clear Fork Formation 5569' to 5660'. 3-1/2" drill pipe. 5/8" bottom, 1" top chokes. Open 45 minutes, slight air blow. No gas. Recovered 100' slightly gas cut mud. 15 minutes BHP build-up 2700#.
- 4-6-48 Took Halliburton Drill Stem Test in State Andrews Formation 6739' to 6815'. 5/8" bottom and 1" top chokes. 3-1/2" drill pipe. Open one hour. Air one minute, gas in 22 minutes. Recovered 115' slightly gas cut mud. 15 minutes BHP buildup 700#.
- 4-7-48 Took Halliburton Drill Stem Test 6815' to 6900'. 5/8" bottom, 1" top chokes. 3-1/2" drill pipe. Open one hour. Air immediately. No gas. Recovered 30' of mud. 15 minutes BHP buildup 300#.