

# DRILL STEM TEST

- 6-24-48 Halliburton took Drill Stem Test 3860-3935'. 3-1/2" Drill Pipe. 5/8" bottom, 1" top chokes. Open 1 hour. Air immediately. Gas in 8 minutes. Recovered 90' of oil and gas cut mud, 1900' sulphur water with oil stain.
- 7-1-48 Halliburton took Drill Stem Test in Glorieta Formation 5195-5220', 5/8" bottom and 1" top chokes. 3-1/2" Drill Pipe. Tool open 1 hour. Recovered 250' mud with very slight scum of oil - no gas.
- 7-3-48 Johnston took Drill Stem Test in Clear Fork Formation 5355-5380', 5/8" bottom, 1" top chokes. 3-1/2" Drill Pipe. Open 1 hour. Air immediately. Gas in 6 minutes. Recovered 180' gas cut mud. 15 minutes BHP build-up 2400#.