

DRILL STEM TEST - BAKER "A" WELL NO. 6

DRILL STEM TEST NO. 1 - 6366-6416'

5/8" BHC, 1" THC. Tool open 4 hours with good blow of air, gas to surface in 30 minutes, continued blowing at rate of 82.5 MCF/day throughout test. Pulled 3-1/2" OD drill pipe and recovered 50' of mud with light show of oil, 450' GAGOM est. 60% oil and 90' of clean oil. No show of water. H.P. in 3045#, out 3030#, IFF 110#, FFP 297#, 20 minute buildup 645#.

