

DRILL STEM TEST - J. V. BAKER WELL NO. 10

DRILL STEM TEST NO. 1 - 6376 - 6423':

5/8" BHC, 1" THC. Tool open 3-1/2 hours, Gas to surface in 40 mins., continued as fair blow throughout test. No fluid to surface. Pulled 3-1/2" OD drill pipe and recovered 630' O&GCM est. 25% oil, 900' O&GCM est. 50% oil and 290' of clean oil. H.P. in 2484#, out 2416#, IFP 547#, FFP 1113#, 20 minute buildup 2108#.