

1/11/83 NU BOP; PU blade, bit and csg scraper; SIH reaming due to tight spots in collars of csg, reamed 175'

1/12/83 Ream from 175' to 305'; hit cmt; drill to 520'; fell free, ran tbq to 690'

1/13/83 Reamed and circ to 1545', top of fish; TOH; ran lead impression block on sand line; stopped at 500' no impression

1/14/83 Ran lead impression block on tbq; stopped @ 578'; marks on side, no impression on btm; TIH w/bit and reamed and circ to 715'; unable to clean up returns; getting scale and fine sand like mat back; pull bit above 580'; SD 1 hr; ran pipe back to 715' no bridges pick up swivel and circ; wash down to 815'

1/15/83 SD due to high wind

1/16/83 TIH w/bit; stop @ 578'; work pipe thru tight place; RIH to 1125'; plug bit; TOH TIH w/2-5/16" CS w/5/8" grapple; stop @ 650'; circ and wash by bad spot; RIH to 1125'; wash past bridge; run pipe to 2435'; TOH; lost 25 1/2 jts pipe and OS; several bent jts; SDON

1/17/83 No activity

1/18/83 Met w/NMOCC rep on loc a.m.; RIH w/1.90 tbq to 1770'; circ 1 hr. called NMOCC and got permission to pmp cmt a.m. @ 1770' outside of 2-7/8" csg; estab circ thru 8-5/8" surf csg from 1770'

1/19/83 RU B J Hughes and pump 1500 sx Class "C" cmt @ 1750'; did not circ. cmt; TOH; SWI 3 hrs; TIH and tag cmt @ 1480'; TOH

1/20/83 Recovered cmt in tbq on TOH; TIH & re-tag cmt @ 730'; pull to 715' pump 100 sx Class "C" cmt in WH; close well in w/200 psi on WH; Eddie Seay NMOCC Field Rep, on loc during all cmt oper