

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

REC 10 11 55 AM '67

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name <b>Langlie Mattix Penrose Sand Unit</b>	
2. Name of Operator <b>Anadarko Production Company</b>		8. Farm or Lease Name <b>Tract No. 32</b>	
3. Address of Operator <b>P. O. Box 247, Hobbs, New Mexico 88240</b>		9. Well No. <b>2</b>	
4. Location of Well UNIT LETTER <b>D</b> , <b>330'</b> FEET FROM THE <b>North</b> LINE AND <b>990'</b> FEET FROM THE <b>West</b> LINE, SECTION <b>33</b> TOWNSHIP <b>22S</b> RANGE <b>37E</b> NMPM.		10. Field and Pool, or Wildcat <b>Langlie Mattix</b>	
15. Elevation (Show whether DF, RT, GR, etc.) <b>N.A.</b>		12. County <b>Lea</b>	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Cleaned out to total depth using cable tools.
- Ran Gamma Ray-Neutron and caliper logs.
- Ran 2 3/8" cement lined tubing with a Johnston Model 101-S Tension Packer.
- Set packer at approximately 3300' in casing.
- Will place well on water injection status by or before 9/1/67 under OCC Order No. R-3247.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. J. Maden TITLE District Superintendent DATE 8/10/67

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: