

**JACK HUFF Upson State #1 - Re-entry Report** (attached to C-103 dated 5-4-98)

2-19-98 MI & RU The Re-Entry People. SDFN.

2-20-98 NU braden head. Ran 6 3/4" bit and DC's. Drilled surface plug. Ran to 180' and tagged plug. Drilled to 360'. Circulated hole clean. POH and SDFN.

2-21-98 Ran 8 3/4" bit and DC's. Reamed plugs to top of 7" fish at 466'. Circulated hole clean. POH. Ran 6 1/4" drag bit and drill pipe to 466'. Tried to get inside of 7". Drilled to 497' outside of 7". POH and SDFN.

2-22-98 SD for Sunday.

2-23-98 SD for Monday.

2-24-98 Ran 8 5/8" washover tool. Tried to washover 7". Drilled to 504'. Circulated hole clean. SDFN.

2-25-98 Drilled to 509'. Landed 7" casing. Ran inside 7" w/ 6 1/4" drag bit to 509'. Drilled to 518'. Unable to get inside 7" fish. POH and SDFN.

2-26-98 Pulled two joints 7" and landed at 453'. Ran 4 7/8" bit with bent joint of drill pipe to 465'. Tried to work inside of 7" fish. Unable to get inside of 7" fish. Pulled 7" casing and 8 5/8" washover tool. Rigged up to plug well.

2-26-98 through 3-1-98 SD. Waiting on pluggers.

3-2-98 Ran DP to 509'. Spotted 20 sk plug at 509'. Pulled up to 400' and spotted 15 sk plug. Pulled up and spotted 10 sk plug at surface. Welded on plugging marker. RD WSU and moved out. Cleaned pits and restored surface.

END REPORT