

RECEIVED

APR 11 1951

OIL CONSERVATION COMMISSION
HOBBBS OFFICE

DUPLICATE OIL CONSERVATION COMMISSION SANTA FE, NEW MEXICO Miscellaneous Reports on Wells

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below.

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL			

3/1/51

Midland, Texas

Date

Place

OIL CONSERVATION COMMISSION,
SANTA FE, NEW MEXICO.
Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the
Culbertson & Irwin, Inc. Texas-State Well No. 2 in the

Company or Operator SE/4 of Sec. 16, T. 23S, R. 36E, N. M. P. M.,
Cooper-Jal Field Lea County.

The dates of this work were as follows: 1/27/51; 2/21/51; 2/23/51

Notice of intention to do the work was (~~was not~~) submitted on Form C-102 on 1/27 19 51

and approval of the proposed plan was (~~was not~~) obtained. (Cross out incorrect words.)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

7" set at 3077' and cemented with 200 sax around shoe on 1/27/51. Drilled plug with cable tools ~~2/7/51~~. Hole bailed dry. Shut-off obtained. Encountered gas 3168-72'; moved in rotary, killed well with mud. Set bridge plug 1205'; perforated 7" 1245' and cemented through perforations with 200 sax 2/21/51. Let set 48 hours, tested with 1150# pump pressure; no pressure drop. Drilled out bridge plug and resumed drilling at T.D. of 3172.

Witnessed by J. L. Brown Culbertson & Irwin, Inc. Drlg. Supt.
Name Company Title

Subscribed and sworn before me this

I hereby swear or affirm that the information given above is true and correct.

1st day of March, 19 51

Name [Signature]

Position President

Representing Culbertson & Irwin, Inc.
Company or Operator

My commission expires June 1, 1951

Address Box 1071, Midland, Texas

Remarks:

[Signature]
Name
Oil & Gas Inspector
Title

APR 12 1951