Form 9-331a			Approval expires 12-31-55.
(SUBA UN DEPARTMI	NITED ENT (Dengin	TRIPLICATE) D STATES DF THE INTERIOR CAL SURVEY D REPORTS ON	Land Office Las Cruces Loaso No. 064725 Unit
NOTICE OF INTENTION TO DRILL	· · · · · · · · · · · · · · · · · · ·	SUBSEQUENT REPORT OF SHOOT SUBSEQUENT REPORT OF ALTERI SUBSEQUENT REPORT OF RE-DRI SUBSEQUENT REPORT OF ABAND SUPPLEMENTARY WELL HISTORY	SHUT-OFF ING OR ACIDIZING NG CASING LLING OR REPAIR
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)			
		June	28
Well No. 1 is located 660 ft. from $\begin{bmatrix} \mathbf{x} \\ \mathbf{S} \end{bmatrix}$ line and 660 ft. from $\begin{bmatrix} \mathbf{E} \\ \mathbf{x} \end{bmatrix}$ line of sec. 4			
Lot 5 of Sec. 4 22S 38E N.M.P.M. (½ Sec. and Sec. No.) (Twp.) (Range) (Meridian)			
Wildcat (Field) (Cour			New Mexico (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We propose to drill this test to the San Andres Pay. We propose to drill to 2800' with rotary tools, set salt string casing, move rotary tools off and drill to T.D. of 4400' with cable tools.

We propose the following casing program and cement time: 13-3/8" 481b new casing at 150' with 175 sacks and 36 hours set time: 8-5/8" 281b new casing at 2800' with 300 sacks and 48 hours set time: If the San Andres indicates production we will run 4400' 1521b new casing and cement with 125 sacks and 72 hours set time.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Neville G. Penrose Inc.

Address Box 988

Eunice, New Mexico

By Iom Martis

and the Design of the Post

Title Production Supt.

U. S. GOVERNMENT PRINTING OFFICE 16-8437-8

•

- ¹ -

A state of the sta