NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS 3:50

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

| REPORT ON BEGINNING | REPORT ON RESULT OF TEST | x | REPORT ON |
|---------------------|--------------------------|---|----------------|
| DRILLING OPERATIONS | OF CASING SHUT-OFF | | REPAIRING WELL |
| REPORT ON RESULT | REPORT ON RECOMPLETION | | REPORT ON |
| OF PLUGGING WELL | OPERATION | | (Other) |

| September | 10, | 1954 | | Mexico | |
|-----------|-----|------|------------|---------|-----|
| (Date) | | | •••••• | (Place) | ••• |

Following is a report on the work done and the results obtained under the heading noted above at the

| Gulf Oil Corporat | ion | | Gutman | | |
|--|-------------------------|--------------------------|---------------------|-----------|--|
| (Company or Operator) | | (Lease) | | | |
| Coats Drilling Co. (Contractor) | | , Well No 2 in th | ne | Sec. 19., | |
| T. 22-S, R. 38-E, NMPM., | | | | | |
| The Dates of this work were as folows: | September 6- | 8, 1954 | | | |
| Notice of intention to do the work (11) (wa | s not) submitted on For | m C-102 on(Cross of | ut incorrect words) | , 19, | |

and approval of the proposed plan (yes) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 64 Jts and cut joint (2887') 9-5/8" OD 36# Gr J-55 SS casing. Set and cemented at 2899' with 2200 macks 4% Gel and 150 macks Neat on bottom. Plug pumped to 2851'. Maximum pressure 1350#. Circulated approximately 85 macks. Job complete 1:30AM 9-7-54.

After waiting over 30 hours, tested 9-5/8" casing with 1000# for 30 minutes. There was no drop in pressure. Drilled plug and coment from 2851' to 2899'. Tested below easing shoe with 1000# for 30 minutes. There was no drop in pressure.

| Witnessed by | Gulf 011 | (Company) | Drilling Foreman (Title) |
|--------------------------------------|----------|--|--|
| Approved: OIL CONSERVATION COMMISSIO | N | I hereby certify that to the best of my kno | the information given above is true and complete owledge. |
| (Name) (Title) | (Date) | PositionArsa Representing Gulf Address | Supt. of Prod. Oil Corporation 2167, Hobbs, New Marico |