

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator TEXACO INC.			Lease A.H. BUNBRY FEDERAL NCT-1			Well No. 7	
Location of Well		Unit G	Sec 14	Twp 26	Rge 30	County LEA	
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size	
Upper Compl	BUNBRY		Oil	* SHUT IN	Csg.	~	
Lower Compl	Tube		Gas	Flow	Top	1"	

FLOW TEST NO. 1

Both zones shut-in at (hour, date):		Upper Completion:	Lower Completion:
8:00 A.M. 4-22-75			
Well opened at (hour, date):			
8:00 A.M. 4-23-75			
Indicate by (X) the zone producing.....			X
Pressure at beginning of test.....		30	640
Stabilized? (Yes or No).....		No	No
Maximum pressure during test.....		40	640
Minimum pressure during test.....		30	220
Pressure at conclusion of test.....		40	230
Pressure change during test (Maximum minus Minimum).....		+ 10	- 470
Was pressure change an increase or a decrease?.....		Increase	Decrease
Well closed at (hour, date):		Total Time On Production	
3:00 P.M. 4-22-75		6 hours	
Oil Production		Gas Production	
During Test: 1 bbls; Grav. 47.2		During Test 263 MCF; GOR 263,000	
Remarks: * Indicated Oil Zone is located in Tatum casing annulus.			

FLOW TEST NO. 2

	Upper Completion	Lower Completion
Well opened at (hour, date): _____		
Indicate by (X) the zone producing.....	_____	_____
Pressure at beginning of test.....	_____	_____
Stabilized? (Yes or No).....	_____	_____
Maximum pressure during test.....	_____	_____
Minimum pressure during test.....	_____	_____
Pressure at conclusion of test.....	_____	_____
Pressure change during test (Maximum minus Minimum).....	_____	_____
Was pressure change an increase or a decrease?.....	_____	_____
Well closed at (hour, date) _____	Total time on Production _____	
Oil Production _____	Gas Production _____	
During Test: _____ bbls; Grav. _____	During Test _____ MCF; GOR _____	
Remarks _____		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19____
New Mexico Oil Conservation Commission

By John W. Peterson
Title _____

Operator _____
By *[Signature]* _____
Title Asst Dist Superintendent
Date October 6 1975

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.
8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 11-1-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

RELEASED

OCT 6 1975

NEW MEXICO OIL CONSERVATION COMMISSION

ALBUQUERQUE, N.M.