Form	9-331	8
(Feb	. 1951)	

X

	Budget Bureau No. 42-R358.4. Approval expires 12-31-60.		
	Land Office		
	032104		
NOB	D Unit	-	

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

(SUBMIT IN TRIPLICATE)

SUNDRY NOTICES AND REPORTS ON WELLS

from $\begin{bmatrix} N \\ S \end{bmatrix}$ line and <u>660</u> ft. from $\begin{bmatrix} 1 \\ W \end{bmatrix}$ line of sec. <u>20</u>
MARK NATURE OF REPORT, NOTICE, OR OTHER DATA) PO Box: 352 Midland, Texas TEXACO Inc., 19.59
SUBSEQUENT REPORT OF ABANDONMENT
SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
SUBSEQUENT REPORT OF ALTERING CASING
SUBSEQUENT REPORT OF WATER SHUT-OFF.

The elevation of the derrick floor above sea level is <u>3387</u> ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

> TD - 2881: 13 3/8" o.d. casing set at 400:

Ran 2786 of 8 5/8" o.d. casing and comented at 2881 with 1010 ax 1,5 gel ince and 200 ax regular. Plug at 2851. Cement circulated. Job complete 1:15 a.m. 5-20-59

Tested 13 3/8" o.d. casing with 1009 PSI for 30 minutes from 4:00 a.m. to 4:30 a.m. May 21, 1959. Tested o.k. Drilled cement plug and re-tested with 1000 PSI for 30 minutes from 7:00 to 7:30 a.m. May 21, 1959 Tested o.k. Job complete 7:30 a.m. May 21, 1959.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.				
Company	TEXACO Inc.			
Address	PO Box 352			
Midland, Texas		By		
•••••	J.G. Hevins, Jr.	Title Assistant Distruct Supt.		