

Budget B	ureau N	o. 42-R358.
Approval	expires	11-30-46.

(SUBMIT IN TRIPLICATE)

Land Office LAS Gruces

Unit .....

## UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

## SUNDRY NOTICES AND REPORTS ON WELLS

1	NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER SHUT-OFF NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL NOTICE OF INTENTION TO SHOOT OR ACIDIZE NOTICE OF INTENTION TO PULL OR ALTER CASING	 SUBSEQUENT REPORT OF WATER SHUT-OFF SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING SUBSEQUENT REPORT OF ALTERING CASING SUBSEQUENT REPORT OF REDRILLING OR REPAIR SUBSEQUENT REPORT OF ABANDONMENT SUPPLEMENTARY WELL HISTORY	
1	NOTICE OF INTENTION TO ABANDON WELL	 SUPPLEMENTARY WELL HISTORY	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

A. H. Blinebry				April 19,	
Well No is loc	ated <b>660</b> ft.	from $\left  \begin{array}{c} \mathbf{S} \\ \mathbf{S} \end{array} \right $ line a	and <b>1.980</b> ft. fro	m W line of s	ec. 39
SEL SEL (Sec. 29)	22-5	38-B	N.M.P.M.		
(1/4 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)		
Drinkard	Lea		Jew	Mexico	
(Field)	(Cour	aty or Subdivision)		(State or Territory)	** 7.4 84 8 8 8

The elevation of the derrick floor above sea level is 3407 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work).

## Total Depth, 2526 - Anhydrite

Set and cemented 2513' of 9-5/8" OD casing at 2526' with 1650 sacks. Completed at 4:00 P.M., 4-15-45.

Drilled plug at 11:30 P.M., 4-18-45. Tested casing by pressure method, using 1000# pressure, before and after drilling plug. Tested 0.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.			
	The Texas Company		
Address	Box 1270		
	Midland, Toxas	By Ollo Chann	
		Title Drig. & Prod. Foreman	

U. S. GOVERNMENT PRINTING OFFICE 18-8437-2