Budget Bureau No. 42–R358. Approval expires 11–30–46.

Land Office	Las	Cruces
Lease No	0321	.04

Unit

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

(SUBMIT IN TRIPLICATE)

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<u>Å</u>
	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

		Midland,	Texas Mai	rch 28,	, 19 <u>4</u> 5
A. H. Blinebry Well No	_{ed} 660 ft.	from ${S \atop S}$ line a	nd 1980 ft. from	$\mathbf{M}_{\mathbf{W}}$ line of so	ec. 29
SBL SWL Sec.29	22-5	38-E	N.M.P.M.	•	
(14 Sec. and Sec. No.)	(Tw p.)	(Range)	(Meridian)	*	
Penrose		Lea	New	Mexico	****
(Field)	(Cot	inty or Subdivision)		(State or Territory)	

The elevation of the derrick floor above sea level is .3407 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Total Depth, 342' - Red Beds

Set and cemented 275' of 13-3/8" smls casing at 290' with 300 sacks. Completed at 8:00A.M. 3-24-45.

Drilled plug at 12:00 Noon, 3-27-45. Tested casing by pressure method. Tested O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Texas Company

Address Box 1270

Midland, Texas

A. C.	(D)
000	Tabacce
Bythe	

Title Drlg. & Prod. Foreman

U. S. GOVERNMENT PRINTING OFFICE 18-8437-2