



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Las Cruces  
Lease No. 032104  
Unit \_\_\_\_\_

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 41655  
A.H. Elinebry MCT-1

TEXACO Inc., P.O. Box 352  
Midland, Texas February 21, 1961

Well No. 13 is located 3210 ft. from N line and 330 ft. from W line of sec. 29

SW/4 NW/4, Section 29 T-22-S R-38-E NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Drinkard, Paddeok, Lea New Mexico  
(Field) (County or Subdivision) (State or Territory)

Elinebry, (Undesignated)

The elevation of the derrick floor above sea level is 3405 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD - 6828'  
9-5/8" O.D. casing set at 2950'

Ran 3692' of 7" O.D. liner, 23.00 lb., J-55, 8-R, and hung in 9-5/8" O.D. casing at 2857', cemented at 6828', bottom with 300 sx 4 1/2 Gal and 100 sx Incer. Cement top of liner with 200 sx Incer. Plug at 6795'. Job complete 5:00 A.M. February 19, 1961.

Tested top of 7" O.D. liner for 30 minutes with 1000 PSI from 5:00 to 5:30 A.M. February 20, 1961. Tested O.K. Drilled cement to 2857' and re-tested for 30 minutes with 1000 PSI from 7:30 to 8:00 A.M. February 20, 1961. Tested O.K. Tested bottom of 7" liner for 30 minutes with 1000 PSI from 11:00 to 11:30 A.M. February 20, 1961. Tested O.K. Drilled cement plug at 6795' and re-tested for 30 minutes with 1000 PSI from 1:00 to 1:30 P.M. February 20, 1961. Tested OK. Job complete 1:30 P.M. February 20, 1961.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TEXACO Inc.

Address P.O. Box 352

Midland, Texas

J. G. Elinebry, Jr.

By [Signature]  
Title Assistant District Superintendent