



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las CrucesLease No. 032101

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

| | | |
|--|--|-------------------------------------|
| NOTICE OF INTENTION TO DRILL | SUBSEQUENT REPORT OF WATER SHUT-OFF | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING | |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | SUBSEQUENT REPORT OF ALTERING CASING | |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR | |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | SUBSEQUENT REPORT OF ABANDONMENT | |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | SUPPLEMENTARY WELL HISTORY | |
| NOTICE OF INTENTION TO ABANDON WELL | | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

TERRACO, INC. - PO Box 352

Lease No. 41655Midland, Texas May 13, 1960

A. F. Elinebry NCT-1

Well No. 2 is located 660 ft. from [N] line and 1980 ft. from [E] line of sec. 31S4, T4, Sec. 31
(34 Sec. and Sec. No.)22-0
(Twp.)38-0
(Range)NMPM
(Meridian)

DOAL

Elinebry
(Field)
DrinkardLos
(County or Subdivision)New Mexico
(State or Territory)The elevation of the derrick floor above sea level is 3210 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

21-6449'9 5/8" O.D. casing set at 2,999'

Ran 3516' of 7" O.D. liner, 23:00 12, 3-55, 8K, and cemented at 6449' with 400 Sx. regular cement at bottom of liner. Log in 9 5/8" O.D. Casing at 2887'. Plug at 6416'. Cement circulated. Cement top of liner with 200 Sx. regular cement. Plug at 2860'. Top of cement by temperature survey 3270'. Job complete 2:30 P.M. 5-10-60.

Tested top of liner for 30 minutes with 1500 PSI from 4:00 to 4:30 P.M. May 13, 1960.
Tested O.K. Drilled out cement to 6449'. Re-tested for 30 minutes with 1500 PSI from 9:00 to 9:30 P.M. May 13, 1960. Tested O.K. Drilled out cement from 6416' to 6449'. Tested with 1500 PSI for 30 minutes from 2:00 to 2:30 A.M. May 14, 1960.
Tested O.K. Job complete 2:30 A.M. May 14, 1960.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company TERRACO Inc.Address PO Box 352J. G. Slovins, Jr.Midland, TexasBy [Signature]Title Assistant District Superintendent