

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-4467-1	

SUNDARY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> Name of Operator Chevron U.S.A. Inc. Address of Operator P.O. Box 570 Hobbs, NM 88240 Location of Well UNIT LETTER <u>B</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>22S</u> RANGE <u>38E</u> NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 3402' GL 12. County Lea	7. Unit Agreement Name 8. Farm or Lease Name T.R. Andrews 9. Well No. 1 10. Field and Pool, or Wildcat Blinebry
---	---

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

FORM REMEDIAL WORK <input type="checkbox"/> PERMANENTLY ABANDON <input type="checkbox"/> OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOBS <input type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>
---	--	--	---

T.A. d. 1000 Added perforations to Blinebry

Drkd

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set CIBP @ 6700' and capped with 35' of cement. Tested CIBP to 1000 psi (OK).
 Perforated 5873-5883 (16 holes). Acidized with 3000 gallons 15% NEFE HCL.
 Equiped to pump. Returned to production as a single producer in the Blinebry.
 Work performed 9/3/86 - 9/11/86.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

[Signature] TITLE: Division Drilling Manager DATE: 9-24-1986

ORIGINAL SIGNED BY JERRY SEXTON

DISTRICT I SUPERVISOR

DATE: SEP 26 1986

CONDITIONS OF APPROVAL, IF ANY:

R. 8597 9/11/86

Re: [Signature] to [Signature] Drilled

Z A Drkd

E