



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Las Cruces

Lease No. 032101

Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 41655

A.H. Elinasty NCT-1

Midland, Texas

December 19

1958

Well No. 8 is located 1980 ft. from N line and 330 ft. from E line of sec. 33

33
(1/4 Sec. and Sec. No.)

22-South 38-East
(Twp.) (Range)

North
(Meridian)

DEAL

Public (Gas)
Elinasty (Oil)

Leon
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 3380 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TD-3058

set 13 3/8" casing at 300'

Ran 30h5' of 9 5/8" casing and set at 3058'. Cemented with 1700 Sx incos 4% gal and 200 Sx regular. Cement circulated. Job Complete 6:00 P.M., 12-16-58.

Tested 9 5/8" casing with 1200 PSI for 30 minutes from 5:00 to 5:30 A.M.
Tested O.K. Drilled cement and re-tested with 1200 PSI for 30 minutes from 7:00 to 7:30 A.M. December 18, 1958. Tested O.K. Job complete 7:30 A.M. December 18, 1958.

ILLEGIBLE

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company THE TEXAS COMPANY

Address P.O. Box 352

Midland, Texas

By

Title

Assistant District Supt.