

APPROVED

COPY TO O.C.G.

Budget Bureau No. 61-R&R-100
Form Approved

MAY 21 1963

HOBBS

(SUBMIT IN TRIPLICATE)

J. L. GORDON

UNITED STATES

ACTING DISTRICT ENGINEER

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

Land Office

Lease No. 10 032 04

Unit

2 1 1963

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lease No. 10 032 04

W. W. Brinebry NOT-3

May 20

Well No. 3 is located 2300 ft. from ^N/₂ line and 660 ft. from ^W/₄ line of sec. 31

Twp. 31 I-22-S R-36-W

Elevation 1192 ft. (Elevation)
Twp. 31 (Twp.) R-36-W (Range)
Elevation 1192 ft. (Elevation)
Twp. 31 (Twp.) R-36-W (Range)
Elevation 1192 ft. (Elevation)
Twp. 31 (Twp.) R-36-W (Range)

The elevation of the derrick floor above sea level is 1192 ft.

DETAILS OF WORK

(State names and exposed depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging, logs, cementing points, and all other important proposed work)

TD 7641 ft.

1192 ft. of 8-5/8" O. D. casing and set at 1203 ft.

String "B" (Ellenburger) Ran 7629 ft. of 2-7/8" O. D. casing (6.10) set at 7610 ft. Cemented. Plug set 7635 ft.

String "C" (Brinebry) Ran 7629 ft. of 2-7/8" O. D. casing (6.10) set at 7640 ft. Plug at 7632 ft. RA collar and 4 ft. sub at 5528 ft.

Cement both strings simultaneously with 2,000 sacks of Inco 40 Gel. Final 1,000 sacks defined 3/4 of 1% CFR-2. Pumped down plug with 500 gallons of acetic acid. 32 bbls. of water in each string. Job complete 7:00 A.M. May 17, 1963.

Test both strings for 30 minutes with 1500 psi from 5:00 to 5:30 A.M. May 18, 1963.

Test OK. Drilled plugs and retested with 1500 psi for 30 minutes. Tested OK.

Job complete 8:00 A.M. May 18, 1963.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company T. H. CO. INC.

Address O. Box 728

Hobbs, New Mexico

By

Title Assistant District Superintendent

ILLEGIBLE