

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN DUPLICATE\*  
(Other instructions on reverse side)Form approved,  
Bureau Order No. 42-R142

5. LEASE DESIGNATION AND SERIAL NO.

LC-068226

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Fields

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Cruz Delaware

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

12. COUNTY OR PARISH

Lea

13. STATE

New M

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Hugh L. Johnston, Sr.

3. ADDRESS OF OPERATOR

New Address-- 737 Boyd Street Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface 1650' from S. Line 330' from

E. Line Sec. 24 T 23 S Range 32 E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3719

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☒CHANGE PLANS ☐WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐

SUBSEQUENT REPORT OF:

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones  
pertinent to this work.)

This Well was drilled to 5168'-May 14, 1963. We ran 4 1/2" OD 9.50 # J-55  
Casing set at 5168' and Cemented with 200 sacks Cement, top of cement was  
4650' Woc 24 Hrs., Tested casing with 1500 Lbs. for 30 Minutes Tested  
Ok. This well was equipped and put to pumping may 23, 1963.  
On Mar. 2 1979 this well was in the process of plugging. We did rig up  
and pulled rods, Spot 25 sacks cement at 4800 to 5100 -Lay down tubing  
Cut 4 1/2 and free point approx to pull

8 5/8" set at 386' cir. with  
with 180 sacks cement

4 1/2" set at 5168' with  
100 sacks.

-spot 25 sacks plug at 4 1/2"  
top of salt at 1370  
Bottom of surface at 400'  
10 sacks in top of surface  
erect 4'x 6' dry hole marker  
marker was placed and surface level

18. I hereby certify that the foregoing is true and correct

SIGNED

Celestia E. Johnston

TITLE Secretary

DATE 3-12-71

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

\*See Instructions on Reverse Side

APPROVED

MAR 15 1971

ARTHUR R. BROWN  
DISTRICT ENGINEER