

APPROVED

COPY TO O.G.L.

Budget Bureau No. 42-R358.4.
Form Approved.

X			

JUN 13 1963

(SUBMIT IN TRIPLICATE)

HOBBS

Land Office Las CrucesLease No. LC 068387Unit Bell LakeJ. L. GORDON
ACTING DISTRICT ENGINEER GEOLOGICAL SURVEY
DEPARTMENT OF THE INTERIOR

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	X
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 11

19 63

Well No. 2 is located 1980 ft. from SM line and 1980 ft. from W line of sec. 18
NE/4 of SW/4 Sec. 18 23 S 34E NMPM
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildest Las New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3532 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled to 8,697 ft. Ran 257 joints, 8528', of 5 1/2" O.D. casing.
 Casing set at 8,542' and cemented with 150 sacks regular neat cement
 and 24 sacks salt. Plug down at 7:30 A.M. on 6-9-63. Top of cement
 7400' by temperature survey. 400 36 hours. Tested casing w/1500
 lbs. for 30 minutes. Tested O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil CompanyAddress Box 427Hobbs, New MexicoBy F. M. R. AbateTitle District Superintendent

USGS (5) PMCC (2) ABC FILE