

8-26-63 TD 7395', WO Pump.
Swbd & Fld. 14 BLO + 120 BNO/72 hrs (7342-59')
Fld. 14 BLO & died (3678-3746').
Abo - Completed.

9-3-63 TD 7395', RU Pump (Grayburg)
Perf (Granite Wash) 7300-7318' W/l SPF.
Set ret. BP @ 7330', Ac. 500 gals MA
Swbd dry
Frac 5000 gals oil + 5000# sd.
Fld. 75 BLO/14 hrs thru 16/64" chk, TP 75-100#.

9-9-63 TD 7395', RU Pump. (Grayburg)

9-16-63 TD 7395', tstg. Pulled BP @ 7330'.
Flwd 147 BO/48 hrs thru ? chk (7300-59').
Tstg on pump (3678-3746').

9-23-63 TD 7395', COMPLETED.

TOPS BY ELECTRIC LOG: - cont.:
Drinkard 6248', Abo 6506', Granite Wash
7297', Pre-Cambrian 7362'.