

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP DATE
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM-LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
NONE7. UNIT AGREEMENT NAME
NONE

8. FARM OR LEASE NAME

A. H. Blinebry NCT-1

9. WELL NO.

19

10. FIELD AND POOL, OR WILDCAT
Blinebry (OIL)11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 29, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT-" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 660' from the North Line, and 660' from the West
Line of Section 29, T-22-S, R-38-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3389' (GR)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data:

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

Total Depth - 1356'
Spudded 11 3/4" Hole at 7:30 A. M. October 30, 1964

Ran 1346' of 8 5/8" O. D. Casing, 17.28 LB, NEW, Spiral Weld, and cemented at 1356' with 450 Sx. Class "C" 4% gel, plus 225 Sx. Class "C" with accelerator. Plug at 1320'. Cement Circulated. Job complete 2:50 A. M. November 1, 1964.

Tested 8 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 6:00 A. M. to 6:30 A. M. November 2, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P.S.I. from 9:00 A. M. to 9:30 A. M. November 2, 1964. Tested O. K. Job complete 9:30 A. M. November 2, 1964.

18. I hereby certify that the foregoing is true and correct

SIGNED

H. D. Raymond

TITLE Assistant District
Superintendent

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE November 3, 1964.

*See Instructions on Reverse Side
J. L. GORDON
ACTING DISTRICT ENGINEER