

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A. H. Blinebry NCT-1

9. WELL NO.

23

10. FIELD AND POOL, OR WILDCAT

Blinebry & Drinkard

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 29, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

Well located 660' from the North Line, and 1980' from the West Line of Section 29, T-22-S, R-38-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3381' (GR)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 7100'
8 5/8" O. D. Casing Cemented at 1303'

Drinkard Zone: Ran 7087' of 2 7/8" O. D. Casing, 6.50 LB, NEW, J-55, and cemented at 7099', plug at 7091'.

Blinebry Zone: Ran 7086' of 2 7/8" O. D. Casing, 6.50 LB, NEW, J-55, and cemented at 7097', plug at 7066'.

Pump 500 gals acetic acid in each string. Cemented with 400 Sx. 8% gel, plus 400 Sx. 4% gel. Tested above strings of 2 7/8" O. D. Casing for 30 minutes with 2000 P. Si. from 8:00 A. M. to 8:30 A. M. March 6, 1965. Tested O. K. Job complete 8:30 A. M. March 6, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED H. D. Raymond

TITLE Assistant District Superintendent

DATE March 8, 1965

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

J. L. GORDON

*See Instructions on Reverse Side
ACTING DISTRICT ENGINEER