

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instruction
verse side)TR
reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032100

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

C. H. Lockhart Federal NCT-

9. WELL NO.

10

10. FIELD AND POOL, OR WILDCAT

Drinkard

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 18, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL ☒ GAS ☐
WELL ☐ WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 660' from the East Line, and 1980' from the
North Line of Section 18, T-22-S, R-38-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3376' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☒MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*Total Depth 7247'
7 5/8" O. D. Casing Cemented at 1350'Ran 7236' of 2 7/8" O. D. Casing, 6.50 LB., J-55 NEW, and Cemented at
7247' with 600 Sx. Cl "C" 8% gel and 200 Sx. Cl "C" neat. Plus 500 gals.
acetic acid. Plug at 7236'. Job completed 7:30 A. M. September 3, 1964.Tested 2 7/8" O. D. Casing for 30 minutes with 2500 P. S. I. from 7:30 A. M.
to 8:00 A. M. September 4, 1964. Tested O. K. Job complete 8:00 A. M.
September 4, 1964.

18. I hereby certify that the foregoing is true and correct

SIGNED

H. D. Raymond

TITLE

Assistant District Supt.

DATE

September 9, 1964

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

SEP 10 1964

*See Instructions on Reverse Side
GORDON
ACTING DISTRICT ENGINEER