

| | |
|---------------------------|-----|
| NUMBER OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.S. | |
| LAND OFFICE | |
| TRANSPORTER | OIL |
| | GAS |
| PRODUCTION OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103

(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

HOBBS OFFICE O.C.C.

(Submit to appropriate District Office as per Commission Rule 1571061)

AUG 11 2 57 PM '64

| | | | | | | | |
|---|-------------------------|-------------------------|----------------------|---|----------------------|--|--|
| Name of Company TEXACO Inc. | | | | Address P. O. Box 728 - Hobbs, New Mexico | | | |
| Lease C.H. Lockhart NCT-1 | Well No. 10 | Unit Letter H | Section 18 | Township 22-S | Range 38-E | | |
| Date Work Performed August 11, 1964 | Pool Drinkard | | | County Lea | | | |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 1350'

Spudded 11" Hole at 6:00 A. M. August 7, 1964

Ran 1338' of 7 5/8" O. D. Casing, 24.00 LB, H-40, NEW, and cemented at 1350' with 500 Sx. Class "C" 4% gel, plus 100 Sx. Class "C" neat with 2% CACL. Plug at 1318'. Cement Circulated. Job complete 4:15 A. M. August 9, 1964.

Tested 7 5/8" O. D. Casing for 30 minutes with 800 P. S. I. from 3:30 P. M. to 4:00 P. M. August 10, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 800 P. S. I. 5:00 P. M. to 5:30 P. M. August 10, 1964. Tested O. K. Job complete 5:30 P. M. August 10, 1964.

| | | |
|---------------------------------------|-------------------------------------|-------------------------------|
| Witnessed by R. A. Steelman | Position Drilling Foreman | Company TEXACO Inc. |
|---------------------------------------|-------------------------------------|-------------------------------|

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

| | | | | |
|------------------------|--------------|---------------------|------------------------|-----------------|
| D F Elev. | T D | P B T D | Producing Interval | Completion Date |
| Tubing Diameter | Tubing Depth | Oil String Diameter | Oil String Depth | |
| Perforated Interval(s) | | | | |
| Open Hole Interval | | | Producing Formation(s) | |

RESULTS OF WORKOVER

| Test | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover | | | | | | |
| After Workover | | | | | | |

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

| | |
|-----------------------------------|---|
| Approved by <i>[Signature]</i> | Name W. E. Morgan |
| Title | Position Assistant to the District Superintendent |
| Date | Company TEXACO Inc. |