

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instruction
verse side)ATE*
1 reForm approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen, or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. LC-032104
2. NAME OF OPERATOR TEXACO Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME NONE
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico		7. UNIT AGREEMENT NAME NONE
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well located 1980' from the East Line, and 660' from the North Line, of Section 29, T-22-S, R-38-E, Lea County, N. M.		8. FARM OR LEASE NAME A. H. Blinebry NCT-1
14. PERMIT NO. Regular		9. WELL NO. 26
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3386' (D. F.)		10. FIELD AND POOL, OR WILDCAT *See below
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 29, T-22-S, R-38-E
		12. COUNTY OR PARISH Lea
		13. STATE N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

Total Depth - 7200'
9 5/8" O. D. Casing Cemented at 1394'

Blinebry Zone: Ran 7184' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 7197'. Plug at 6707'.

Drinkard Zone: Ran 7184' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 7197'. Plug at 7190'.

Pump each plug down with 500 gals acetic acid. Cement above strings of 2 7/8" O. D. Casing with 700 Sx. Trinity Lite Water 12.14 gal CFR-2, 500 Sx. Incor with 4% gel 13.86. Tested strings of 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 2:00 P. M. to 2:30 P. M. July 6, 1965. Tested O. K. Job complete 2:30 P. M. July 6, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

W. E. Morgan

TITLE

Assistant to the District
Superintendent

DATE

July 7, 1965

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED

*See Instructions on Reverse Side

JUL 8 1965

J. L. GORDON
ACTING DISTRICT ENGINEER