

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIP DATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A. H. Blinebry NCT-1

9. WELL NO.

26

10. FIELD AND POOL, OR WILDCAT

*See below

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 29, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

Well located 1980' from the East Line, and 660' from the North Line, of Section 29, T-22-S, R-38-E, Lea County, N. M.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3386' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 7200'
9 5/8" O. D. Casing Cemented at 1394'

Blinebry Zone: Ran 7184' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 7197'. Plug at 6707'.

Drinkard Zone: Ran 7184' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 7197'. Plug at 7190'.

Pump each plug down with 500 gals acetic acid. Cement above strings of 2 7/8" O. D. Casing with 700 Sx. Trinity Lite Water 12.14 gal CFR-2, 500 Sx. Incor with 4% gel 13.86. Tested strings of 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 2:00 P. M. to 2:30 P. M. July 6, 1965. Tested O. K. Job complete 2:30 P. M. July 6, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

W. E. Morgan
W. E. Morgan

TITLE

Assistant to the District
Superintendent

DATE

July 7, 1965

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side