

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP DATE
(Other instruction
verse side) re-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A. H. Blinbry NCT-1

9. WELL NO.

29

10. FIELD AND POOL, OR WILDCAT

Drinkard

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 33, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use APPLICATION FOR PERMIT for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 1650' from the West Line, and 660' from the North
Line of Section 33, T-22-S, R-38-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3367' (D. F.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*Total Depth - 7240'
8 5/8" O. D. Casing Cemented at 1350'Ran 7230' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at
7240' with 200 Sx. Trinity Lite Wate, plus .5% FRA, 500 Sx. Trinity Lite
Wate, and 500 Sx. Incor 4% gel. Plug at 7208'. Job complete 6:00 A. M.
September 13, 1965.Tested 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 6:30 A.
M. to 7:00 A. M. September 16, 1965. Tested O. K. Job complete 7:00 A.
M. September 16, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

J. E. Jordan

TITLE

Field Foreman

DATE

September 16, 1965

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED

SEP 20 1965

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER