

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIP
(Other instructions
reverse side)

TE*
re-

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

10-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A. H. Blinetry LOT-1

9. WELL NO.

29

10. FIELD AND POOL, OR WILDCAT

Drinkard

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 33, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

Well located 1650' from the West Line, and 660' from the North
line of Section 33, T-22-S, R-38-E, Lea County, New Mexico.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Not Available

10.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth - 1350'

Spudded 12 1/4" Hole at 6:30 A. M. August 20, 1965

Ran 1339' of 8 5/8" O. D. Casing, 17.26 LB, NEW, Spiral Weld, and cemented
at 1350' with 430 Sx. Trinity Lite Gate, plus 100 Sx. Incor neat with 1% CACL.
Plug at 1320'. Cement Circulated. Job complete 3:00 P. M. August 23, 1965.

Temperature of mixing slurry - 83°, Strength 12 Hours 1000 P. S. I.
Bottom Hole Temperature 90°, Job complete 3:00 P. M. August 23, 1965.

Tested 8 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 3:00 A. M.
to 3:30 A. M. August 24, 1965. Tested C. K. Drilled cement plug and re-tested
for 30 minutes with 600 P. S. I. from 5:00 A. M. to 5:30 A. M. August 24, 1965.
Tested O. K. Job complete 5:30 A. M. August 24, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

J. L. Gordon
J. L. Gordon

TITLE Field Foreman

DATE August 24, 1965.

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED DATE

AUG 24 1965

*See Instructions on Reverse Side J. L. GORDON

ACTING DISTRICT ENGINEER