

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN 1  
(Other instructions  
on reverse side)

CATE\*  
on re-

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

IC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A. H. Blinebry NCT-1

9. WELL NO.

30

10. FIELD AND POOL, OR WILDCAT

Drinkard

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 20, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to additional reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

Well located 1980' from the South Line, and 1980' from the  
East Line of Section 20, T-22-S, R-38-E, Lea County, N. M.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3395' (D. F.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent  
to this work.)\*

Total Depth - 7200'  
8 5/8" O. D. Casing Cemented at 1370'

Ran 7190' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at  
7200', with 750 Sx. Trinity Lite Water cement, plus 500 Sx. Incor 45 gel.  
Plug at 7195'. Job complete 3:45 A. M. October 4, 1965.

Tested 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 2:00  
P. M. to 2:30 P. M. October 5, 1965. Tested O. K. Job complete 2:30  
P. M. October 5, 1965.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Dan Gillett*  
Dan Gillett

TITLE

Assistant District  
Superintendent

DATE

October 5, 1965

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

\*See Instructions on Reverse Side

J. L. GORDON  
ACTING DISTRICT ENGINEER