

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

6. LEASE DESIGNATION AND SERIAL NO.

LC-032104

8. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A. H. Blinbry NCT-1

9. WELL NO.

34

10. FIELD AND POOL, OR WILDCAT

Drinkard

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 20, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

Well located 1980' from the South Line, and 660' from the East Line of Section 20, T-22-S, R-38-E, Lea County, N. M.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Not Available

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETION ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Total Depth - 1404'
Spudded 11" Hole at 6:00 A. M. December 31, 1965

Ran 1391' of 8 5/8" O. D. Casing, 17.28 LB, Spiral Weld, NEW, and cemented at 1404' with 400 Sx. Trinity Lite Water, plus 200 Sx. Incor with 1% CACL, and 50 Sx. regular cement. Plug at 1375'. Cement Circulated.

Temperatur of mixing slurry - 65°, 12 Hour Strength - 1000 P. S. I.
Bottom Hole Temperature - 68° - Job complete 11:30 A. M. January 5, 1966.

Tested 8 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 1:30 A. M. to 2:00 A. M. January 6, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 3:45 A. M. to 4:15 A. M. January 6, 1966. Tested O. K. Job complete 4:15 A. M. January 6, 1966.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE

Assistant District
Superintendent

DATE

January 6, 1966

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

JAN 10 1966
ACTING DISTRICT ENGINEER