

UNITED STATES
DEPARTMENT OF THE INTERIORSUBMIT IN TRI-
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

HOBBBS OFFICE OF SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

A.H. Blinebry NCT-1

9. WELL NO.

35

10. FIELD AND POOL, OR WILDCAT

Drinkard

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 21, T-22-S, R-38-E

12. COUNTY OR PARISH

Lea

13. STATE

N. M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 660' from the South Line, and 660' from the West
Line of Section 21, T-22-S, R-38-E, Lea County, New Mexico

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Unknown

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Total Depth - 1410'

Spudded 11" Hole at 6:00 A. M. February 18, 1966.

Ran 1397' of 8 5/8" O. D. Casing, 17.28 LB, Spiral Weld, NEW, and cemented at
1410' with 400 Sx. Trinity Lite Wate, plus 200 Sx. Incor neat cement. Plug at
1367'. Cement Circulated. Job complete 5:30 A. M. February 21, 1966.Tested 8 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 4:00 A. M. to
4:30 A. M. February 22, 1966. Tested O. K. Drilled cement plug and re-tested
for 30 minutes with 600 P. S. I. from 5:30 A. M. to 6:00 A. M. February 22, 1966.
Tested O. K. Job complete 6:00 A. M. February 22, 1966.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE Assistant District
Superintendent

DATE February 23, 1966

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

FEB 25 1966

J. L. Gillett
ACTING DISTRICT SUPERINTENDENT