

UNITED STATES  
DEPARTMENT OF THE INTERIORSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

GEOLOGICAL SURVEY

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill deep to open or plug back to a different reservoir.  
Use APPLICATION FOR PERMIT for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. LC-03210h
2. NAME OF OPERATOR TEXACO Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME NONE
3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico		7. UNIT AGREEMENT NAME NONE
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Well located 660' from the East Line, and 1980' from the North Line of Section 20, T-22-S, R-38-E, Lea County, New Mexico.		8. FARM OR LEASE NAME A. H. Blinebry NCT-1
14. PERMIT NO. Regular		9. WELL NO. 36
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3404' (D. F.)		10. FIELD AND POOL, OR WILDCAT Drinkard
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 20, T-22-S, R-38-E
		12. COUNTY OR PARISH Lea
		13. STATE N. M.

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Total Depth - 7445'  
8 5/8" O. D. Casing Cemented at 1400'

Ran 7431' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 7445' with 200 Sx. Trinity Lite Wate, and 400 Sx. Class "C" 4% gel. Plug at 7414'. Job complete 3:30 A. M. May 1, 1966.

Tested 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 10:00 A. M. to 10:30 A. M. May 2, 1966. Tested O. K. Job complete 10:30 A. M. May 2, 1966.

18. I hereby certify that the foregoing is true and correct

SIGNED

Dan Gillett

TITLE

Assistant District

DATE

May 2, 1966

(This space for Federal or State office use)

Superintendent

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

MAY 4 1966

\*See Instructions on Reverse Side

J. L. GORDON  
ACTING DISTRICT ENGINEER