

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

Aug 11 1 07 PM '66

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name <b>Langlie Mattix Penrose Sand Unit</b>
2. Name of Operator <b>Anadarko Production Company</b>	8. Farm or Lease Name <b>Tract 21</b>
3. Address of Operator <b>P. O. Box 247, Hobbs, New Mexico</b>	9. Well No. <b>8</b>
4. Location of Well UNIT LETTER <b>C</b> , <b>810</b> FEET FROM THE <b>North</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>34</b> TOWNSHIP <b>22 S</b> RANGE <b>37 E</b> NMPM.	10. Field and Pool, or Wildcat <b>Langlie Mattix</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3319' GR</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Drilled out cement plug in 10-3/4" surface casing with an 8-3/4" bit. Drilled to total depth of 3717' DF with 8-3/4" bit. On TD 7/11/66.
2. Ran 3706' of 7" OD 20# J-55 used casing with a float shoe.
3. Cemented with 350 sacks regular cement. Plug down at 2:00 PM 7/11/66. Shut in with 300# on casing.
4. After 36 hours pressure tested casing to 2000# without pressure loss for 30 minutes.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. F. Wilson TITLE **Project Supervisor** DATE **8/9/66**

APPROVED BY [Signature] TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: