

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION
JUL 17 6 35 AM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
Fee	

SUNDRY NOTICES AND REPORTS ON WELLS	
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name W. L. Nix
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 7
4. Location of Well UNIT LETTER 0 330 FEET FROM THE South LINE AND 2310 FEET FROM THE East LINE, SECTION 17 TOWNSHIP 22-S RANGE 38-E NMPM.	10. Field and Pool, or Wildcat Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) Not Available	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 1430'
Spudded 11" Hole at 6:30 A. M. July 8, 1966

Ran 1419' of 7 5/8" O. D. Casing, 15.28 LB, Spiral Weld, NEW, and cemented at 1430' with 350 Sx. Trinity Lite Water Cement, and 200 Sx. Class "C" neat. Plug at 1400'. Cement Circulated. Job complete 10:15 P. M. July 15, 1966.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 11:00 P. M. to 12:00 Mid-night, July 16, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 1:00 A. M. to 1:30 A. M. July 17, 1966. Tested O. K. Job complete 1:30 A. M. July 17, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>W. E. Morgan</u>	TITLE <u>Assistant to the District</u>	DATE <u>July 18, 1966</u>
<u>W. E. Morgan</u>	<u>Superintendent</u>	
APPROVED BY _____	TITLE _____	DATE _____

CONDITIONS OF APPROVAL, IF ANY: