

CONTINUED

8. Clean out to 4996'. Pulled & laid down 2 7/8" work string.
9. Picked up 2 3/8" plastic coated tubing with 9 5/8" Arrow tension packer. Set packer at 4844'. Acidized perfs. 4902' - 4910' using 1500 GA.
10. Connected up well to begin disposal operations.