

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION HOBBS OFFICE O. C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

JUN 5 3 38 PM '67

9. Lease Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	B-3480-1
7. Unit Agreement Name	
8. Farm or Lease Name	R. E. Cole (NCT-A)
9. Well No.	8
10. Field and Pool, or Wildcat	Undesignated
12. County	Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	2. Name of Operator Gulf Oil Corporation
3. Address of Operator Box 670, Hobbs, New Mexico 88240	4. Location of Well UNIT LETTER K 2130 FEET FROM THE South LINE AND 2130 FEET FROM THE West LINE, SECTION 16 TOWNSHIP 22-S RANGE 37-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3392' GL	16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7302' TD.

Johnn Drilling Company reached TD of 8-3/4" hole at 7302' at 11:00 AM, May 27, 1967. Ran 1 joint, 32' of 7" 23# N-80 L&C casing, 154 joints, 4961' of 7" 20# J-55 ST&C and 70 joints and 1 out joint, 2294' of 7" 23# J-55 ST&C casing. Total of 225 joints, 1 cut joint, 7291'. Set and cemented at 7302' with 135 sacks of Class C with 16% gel, .2% CFR-2 and 2% salt and 350 sacks of Class C Neat. Plug down at 11:30 AM, May 28, 1967. Opened DV tool at 3792'. Circulated 4 hours. Cemented thru DV tool with 700 sacks of Class C with 16% gel, .2% CFR-2 and 2% salt and 100 sacks of Class C Neat. Circulated 50 sacks. WOC & NU 21 hours. Tested casing with 1000#, 30 minutes. OK. Drilled cement and DV tool. Tested casing with 1500#, 30 minutes. OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY
C. D. BORLAND

TITLE **Area Production Manager**

DATE **May 31, 1967**

APPROVED BY *Lester A. Clements*
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE