

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

10076 OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION
JUN 19 10 24 AM '67

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease
 State ☐ Fee ☒
 5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- 2. Name of Operator <u>Millard Deck</u> 3. Address of Operator <u>P. O. Box 1409, Eunice, New Mexico</u> 4. Location of Well UNIT LETTER <u>G</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>11</u> TOWNSHIP <u>22 south</u> RANGE <u>37 east</u> NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) <u>3344' GR</u>	7. Unit Agreement Name 8. Farm or Lease Name <u>Lou Wortham</u> 9. Well No. <u>2</u> 10. Field and Pool, or Wildcat <u>Pwnrose-Skelly</u> 12. County <u>Lea</u>
---	---

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Drilled 7 7/8" hole to 3811' on 6/6/67.
2. Ran 3811' of 4 1/2" 10.50# J-55 casing, 122 joints.
3. Cemented using 345 sacks of incor cement with 6% gel and 50-50 Poz.
4. Plug down at 5:30 AM 6/6/67.
5. Shut down waiting on cement for 24 hours.
6. Pressure tested casing to 2,000# for 30 minutes without loss of pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Millard Deck TITLE Owner - Operator DATE 6/17/67
 APPROVED BY [Signature] TITLE _____ DATE _____
 CONDITIONS OF APPROVAL, IF ANY: